


SUBJECT: Approval of final completion date extension for contract no. 22-134B, with Pruhs Construction Company, LLC, for Felton Street Extension Project.







AGENDA OF: October 18, 2022

ASSEMBLY ACTION:

Approved Under The Consent
Agenda 10-18-22 

MANAGER RECOMMENDATION: Present to the Assembly for consideration.

APPROVED BY MICHAEL BROWN, BOROUGH MANAGER: 

Route To:	Department/Individual	Initials	Remarks
	Originator - C.Branham	CDB	
	Project Management Division Manager	AS	
	Public Works Director	 10/5/22	
	Purchasing Officer		FOR RMK
	Finance Director		
	Borough Attorney		
	Borough Clerk	 10/20/22 	

ATTACHMENT (S): Fiscal Note: Yes _____ No X

SUMMARY STATEMENT: On June 9, 2022, the Assembly authorized the award of contract no. 22-134B, Felton Street Extension to Pruhs Construction Company, LLC. The contract expiration date is December 15, 2022.

The project has been delayed due to manufacturer lead time delays and supply chain issues with the light poles and signal components.

The Administration requests approval of final completion date extension contract no. 22-134B, to June 30, 2023, to allow the

contractor time to complete the remaining work needed for this project. All other terms of the agreement remain unchanged.

RECOMMENDATION OF ADMINISTRATION: Approve this legislation.