

**SUBJECT:** REQUESTING ASSEMBLY APPROVAL TO EXTEND THE SUBSTANTIAL COMPLETION DATE #2 FOR CONTRACT NO. 21-001B WITH NORTHSTAR EXCAVATION & ASPHALT, INC. FOR THE LANDFILL GAS COLLECTION & CONTROL SYSTEM CONSTRUCTION PROJECT, PROJECT NO. 25046, FUND 420, FROM JANUARY 15, 2021 TO MARCH 31, 2021.

**AGENDA OF:** December 15, 2020

**ASSEMBLY ACTION:**

*adopted without objection. KBT 12/15/20*

**MANAGER RECOMMENDATION:** Present to the Assembly for consideration.

**APPROVED BY GEORGE HAYS, ACTING BOROUGH MANAGER:**

*George Hays*

Route To:	Department/Individual	Initials	Remarks
	Originator, Rick Antonio	<i>BP for RA</i> <i>12/2/2020</i>	
	Public Works Director	Terry Dolan <small>Digitally signed by Terry Dolan Date: 2020.12.02 16:42:28 -0900</small>	
	Purchasing Officer	<i>[Signature]</i>	
	Finance Director	<i>[Signature]</i>	
	Borough Attorney	<i>NS</i>	
	Borough Clerk	<i>JMM 12/7/20</i>	<i>KBT</i>

**ATTACHMENT(S):** Fiscal Note: Yes \_\_\_\_\_ No X

**SUMMARY STATEMENT:** On July 14, 2020, in AM No. 20-065, the Assembly awarded Bid No. 21-001B to Northstar Excavation & Asphalt, Inc. for the Landfill Gas Collection & Control System Construction, for the contract amount of \$1,911,229.00.

In AM No. 20-65, the substantial completion date #1 of October 30, 2020 was required for all work except the flare and skid installation, start-up and testing. All work is now substantially complete, but the portion that is described as excepted.

The originally approved substantial completion date #2 for all remaining flare and skid work is January 15, 2021 with a final

completion date for this project as August 15, 2021.

This request is for approval to extend the substantial completion date #2. Flare delivery is now projected to occur before February 26, 2021 with installation and start-up occurring afterwards. This extension request is due to the delay in delivery of the manufactured flare from the subcontractor, Perennial Energy who is located in Missouri, to Northstar Excavation & Asphalt, Inc., the project contractor here in Alaska. The delay is due to extended lead times for source material suppliers to Perennial Energy.

RECOMMENDATION OF ADMINISTRATION: Approve extending the substantial completion date #2 of contract no. 21-001B with Northstar Excavation & Asphalt, Inc. for the Landfill Gas Collection & Control System Construction project, Project No. 25026, Fund 420, from January 15, 2021 to March 31, 2021.