## MATANUSKA-SUSITNA BOROUGH INFORMATION MEMORANDUM IM No. 21-231

**SUBJECT:** Reporting of conclusion of contract for Bid No. 21-168B to Alaska Diversified Contractors, LLC for Construct Cell 4 Gas Collection System project.

AGENDA OF: November 16, 2021 ASSEMBLY ACTION: Presented to the Asenbly, KB5 11.16.21

MANAGER RECOMMENDATION: For information only.

APPROVED BY MIKE BROWN, BOROUGH MANAGER:

| Route To: | Department/Individual        | Initials   | Remarks |
|-----------|------------------------------|--|---------|
|           | Originator, Ed Lohr          | Ed Lohr Digtally signed by<br>Ed Lohr Date: 2021 10 26<br>12 51 09 -0800 |         |
|           | Solid Waste Division Manager | Jeff Smith Date: 2021 10 26<br>13.08 21 - 08007                          |         |
|           | Public Works Director        | Terry Dolan Dolan Dolan Dolan Dolan                                      |         |
|           | Purchasing Officer           | Om   |         |
|           | Finance Director             | R  |         |
|           | Borough Attorney             | 1S   |         |
|           | Borough Clerk                | BOA KOL  | Jpm     |
| L         |                              | LON PL   | Jan     |

ATTACHMENT(S): Fiscal Note: Yes \_\_\_\_ No \_\_X

**SUMMARY STATEMENT:** Pursuant to MSB Code, 3.08-170(F), the following is a summary of Bid No. 21-168B, Construct Cell 4 Gas Collection System.

On May 25, 2021, the MSB entered into a contract in the amount of \$296,000.00 with Alaska Diversified Contractors, LLC for Bid No. 21-168B, for the Construct Cell 4 Gas Collection System project, Project No. 25055, to accelerate the collection of methane gas. The construction consisted of connecting three (3) perforated gas collection lines laid on the bottom of cell four (4) and covered with granular drainage material. These laterals were connected to a header pipe that runs up the northern bank of cell four (4) and connected to the existing gas collection system at Gas Well No. 13. This allows us to capture gas now keeping it from escaping to the atmosphere and accelerates gas collection for reuse for future electrical generation.

Page 1 of 2

The project required two (2) change orders totaling \$4,877.04 for a revised total final contract amount of \$300,877.04.

Change Order No. 1 extended the contract to October 15, 2021 due to delays receiving materials. This extension was approved by the Assembly on September 7, 2021 in AM 21-089.

Change Order No. 2 added \$4,877.04 to the contract due to the rerouting of the gas pipe for ease of operations and maintenance.