SUBJECT: REPORTING OF CONCLUSION OF CONTRACT FOR BID NO. 18-127B TO VALLEY GENERAL CONSTRUCTION LLC, FOR LARRY TRAIL IMPROVEMENTS.

AGENDA OF: November 19, 2019

ASSEMBLY AC	ted to the	asse	nblej	=
11-19	1-19 0500			
MANAGER RECOMMENDATION: For information only. APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:				
Route to:	Department/Individual	Initials	Remarks)
	Originator	HM (fel	10/3/29/	
	Public Works Director	730	30011	?
	Finance Director	Ox		
	Borough Attorney	NS		
	Borough Clerk	BONA	orSkn	~
ATTACHEMENT	S: None			

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 18-127B to Valley General Construction LLC, for Larry Trail Improvements.

The MSB entered into a contract with Valley General Construction LLC, on May 24, 2018, for Bid No. 18-127B, for Larry Trail Improvements, Project No. 30047. The original contract amount of \$339,888.60 was approved through Assembly Action AM No.18-040 presented on May 15, 2018.

The project required one (2) change order totaling -\$25,309.80 for a revised total final contract amount of \$314,578.80. The change orders reduced pay item amounts to match quantities used. Reducing aggregate surface course (E-1), single mail box installation, two person survey party and interim work authorzation.