








SUBJECT: Reporting Conclusion Of Contract No. 22-126B With Northern Asphalt Construction Inc. For a Total Contract Amount of \$339,150.77, For the Emswiler Drive, Sunday Drive Road Improvements Project.

AGENDA OF: March 21, 2023

ASSEMBLY ACTION: Presented to the Assembly. (SP)

AGENDA ACTION REQUESTED: For information only.

Route To Department/Director	Signature	Comments
Originator	 Digitally signed by Cole Branham Date: 2023.02.27 12:01:19-09'00'	
Division Manager	 Digitally signed by Alex Senta DN: cn=Alex Senta@matnugov.us, cn=Alex Senta, ou=Project Management Users, ou=Civil-Projects-Users, ou=MSB-Users, ou=MSB Users, DC=matnugov, DC=us Date: 2023.02.27 16:03:35-09'00'	
Department Director	 Digitally signed by Tom Adams Date: 2023.02.28 13:08:59 -09'00'	
Finance Director	 X	
Borough Attorney	 X	
Borough Manager	 X	
Borough Clerk	 X ym 3/4/23	

ATTACHMENT (S) : None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 22-126B, awarded to Northern Asphalt Construction Inc., for the Emswiler Drive, Sunday Drive Road Improvements Project.

The MSB entered into a contract with Northern Asphalt Construction Inc., on May 11, 2022, for Bid No. 22-126B, for Emswiler Drive, Sunday Drive Road Improvements Project No. 30042-6600-6677.

The original contract amount of \$392,443.00 was approved through Assembly Action AM No. 22-039, presented on May 3, 2022.

Prior to contract closure, unit quantities were adjusted to actual, which reduced the contract amount by \$53,292.23.

Original Contract amount:	\$392,443.00
Final Unit Quantities Adjustment:	\$ (53,292.23)
Contract Total:	<u>\$339,150.77</u>