







SUBJECT: Reporting of conclusion of contract 17-116B to Ficklin Construction, LLC., for Construction of the Joe Redington JR/SR High School Running and Ski Trails, for the final contract amount of \$286,423.35.

AGENDA OF: December 19, 2017

ASSEMBLY ACTION:

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER: 

Route To:	Department/Individual	Initials	Remarks
	Originator		
	Capital Projects Director		11/21/17
	Finance Director		11/29/17
	Borough Attorney		
	Borough Clerk		12/11/17 

ATTACHMENT (S) : None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid Solicitation No. 17-116B to Ficklin Construction, LLC., of the Construction Joe Redington Sr. JR/SR High School Running and Ski Trails project.

The MSB entered into a contract with Ficklin Construction, LLC., on June 9, 2017, for Bid Solicitation no. 17-116B, Construction of the Joe Redington Sr. JR/SR High School Running and Ski Trails, project no. 40187. The original contract amount was \$286,922.50, and was approved through Assembly Action 2017 AM No.056 presented on June 6, 2017.

One Change order totaling \$27,960.00 for additional fill and also a cost savings credit totaling \$(28,459.15) for unused materials, resulted in a combined credit to contract of \$(499.15) for a final contract total of \$286,423.35.