



SUBJECT: Reporting Conclusion Of Contract No. 23-080B with K&H Civil Constructors, LLC For a Total Contract Amount Of \$210,875, For The South Big Lake Guardrail Replacement Project.

AGENDA OF: September 26, 2023

ASSEMBLY ACTION: Presented to the Assembly 09/26/23 - BJH

AGENDA ACTION REQUESTED: For information only.

Route To	Signatures
Originator	9 / 1 1 / 2 0 2 3 X  Signed by: Dustin Spidal
Department Director	9 / 1 1 / 2 0 2 3 X T o m A d a m s , P E Signed by: Tom Adams
Purchasing Officer	9 / 1 2 / 2 0 2 3 X  Signed by: Russ Krafft
Finance Director	9 / 1 2 / 2 0 2 3 X C h e y e n n e H e i n d e l Signed by: Cheyenne Heindel
Borough Attorney	9 / 1 2 / 2 0 2 3 X N i c h o l a s S p i r o p o u l o s Signed by: Nicholas Spiropoulos
Borough Manager	9 / 1 3 / 2 0 2 3 X M i c h a e l B r o w n Signed by: Michael Brown
Borough Clerk	9 / 1 3 / 2 0 2 3 X L o n n i e M c K e c h n i e Signed by: Lonnie McKechnie

ATTACHMENT (S) :

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 23-080B, awarded to K&H Civil Constructors, LLC. for the South Big Lake Guardrail Replacement Project.

The MSB entered into a contract with K&H Civil Constructors, LLC on May 4 2023, for Bid No. 23-080B, for South Big Lake Guardrail Replacement Project No. 30043-6600-6713.

The original contract amount of \$229,956.00 was approved through Assembly Action AM No. 23-030, presented on May 2, 2023.

Prior to contract closure, unit quantities were adjusted to actual, which reduced the contract amount by \$19,081.

Original Contract amount:	\$229,956.00
Final Unit Quantities Adjustment:	(\$19,081.00)
Contract Total:	<u>\$210,875.00</u>