


SUBJECT: Reporting of conclusion of contract for Bid No. 14-020P to HDR Alaska Inc. for Central Landfill Cell 2A Closure 2013 project.








AGENDA OF: June 6, 2017

ASSEMBLY ACTION:

Presented to the Assembly
6-6-17 

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER: 

Route To:	Department/Individual	Initials	Remarks
	Project Manager, Mike Campfield	 5/16/17	
	Solid Waste Division Manager, Butch Shapiro	 5/17/17	
	Public Works Director, Terry Dolan		22 MAY 17
	Finance Director		5/23/17
	Borough Attorney		
	Borough Clerk		5/26/17 

ATTACHMENT(S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code 3.08-170(F), the following is a summary of Bid No. 14-020P to HDR Alaska Inc. for the Central Landfill Cell 2A Closure 2013 project.

The MSB entered into a contract with HDR Alaska Inc. on September 30, 2013, for bid No. 14-020P, Central Landfill Cell 2A Closure 2013, project no. 25052. The original contract amount of \$265,117.90 was approved through AM 13-137 presented on September 17, 2013.

The project required four (4) change orders totaling \$46,014.00 for a revised total final contract amount of \$311,131.90. The change orders included adding design and bid package preparations for grading project, final construction inspection tasks, and extension for contract completion date. This project is now complete with total amount paid to contractor \$308,989.51