

SUBJECT: Reporting of conclusion of contract for Bid No. 15-153B to Jolt Construction & Traffic Maintenance Inc. for Big Lake Intersection Improvements for the final contract amount of \$2,132,340.58.

AGENDA OF: October 17, 2017

ASSEMBLY ACTION:

Presented to the Assembly 10-17-17
(Signature)

MANAGER RECOMMENDATION: For information only.

APPROVED *for* **BY JOHN MOOSEY, BOROUGH MANAGER:** *(Signature)*

Route To:	Department/Individual	Initials	Remarks
	Originator	<i>(Signature)</i>	
	Capital Projects Director	<i>PD</i>	10/2/17
	Purchasing Officer	<i>(Signature)</i>	
	Finance Director	<i>(Signature)</i>	
	Borough Attorney	<i>NS</i>	
	Borough Clerk	<i>JRM</i>	10/9/17 <i>(Signature)</i>

ATTACHMENT(S) : Fiscal Note: Yes _____ No X

SUMMARY STATEMENT: Pursuant to MSB Code, 3.08-170(F), the following is a summary of Bid Solicitation No. 15-153B for Big Lake Intersection Improvements.

The MSB engaged in a contract with Jolt Construction & Traffic Maintenance Inc. on September 10, 2015 for Bid Solicitation No. 15-153B, Big Lake Intersection Improvements. The original contract amount of \$1,773,231.97 was approved through Assembly Action on AM No. 15-110 presented on July 21, 2015. The project required four (4) change orders totaling \$360,887.01 for a revised total final contract amount of \$2,132,340.58.

The change orders included adding construction of Diane Lane and new signage to the project, upgrading of the lighting system to LED's, removing a curb, adding a 2-person survey party, adding temporary lighting, adjusting quantities, adding additional flagging due to unforeseen local events that increased traffic through the roundabout during paving, adding additional topsoil and seeding due to in-the-field changes to embankment slopes, and

removing drainage-related materials such as buried abandoned culverts.

The final payment was reduced by \$1,778.40 for work included in change order no. 4, and was liquidated back to the project fund.