

SUBJECT: Reporting of conclusion of contract for Bid No. 17-008B to Valley General Construction LLC for the Old Glenn Highway Pathway Extension project for the final contract amount of \$588,552.79.

AGENDA OF: January 16, 2018

ASSEMBLY ACTION:

presented to the Assembly 1-16-18

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:

Route To:	Department/Individual	Initials	Remarks
	Originator	<i>RA</i>	
	Capital Projects Director	<i>APB</i>	
	Purchasing Officer	<i>[Signature]</i>	
	Finance Director	<i>[Signature]</i>	
	Borough Attorney	<i>[Signature]</i>	
	Borough Clerk	<i>[Signature]</i>	<i>1/8/18</i>

ATTACHMENT (S) : Fiscal Note: Yes _____ No X

SUMMARY STATEMENT: Pursuant to MSB Code, 3.08-170(F), the following is a summary of Bid Solicitation No. 17-008B, the Old Glenn Highway Pathway Extension project.

The MSB engaged in a contract with Valley General Construction LLC on August 11, 2016, for Bid Solicitation No. 17-008B, the Old Glenn Highway Pathway Extension project. The original contract amount of \$508,036.00 was approved through Assembly Action on AM No. 16-065 presented on August 2, 2016. The project required three (3) change orders totaling \$80,516.79 for a revised total final contract amount of \$588,552.79.

The change orders included adding seeding, topsoil, and spring mobilization to complete the project and adjusting quantities.