

SUBJECT: Reporting of conclusion of contract for Bid no. 15-128B to Ahtna Construction & Primary Products Corp. for the Bogard Road Extension East, Phase II Construction project, for the final contract amount of \$8,110,420.18.

AGENDA OF: January 16, 2018

ASSEMBLY ACTION:

Presented to the Assembly 1-16-18
(Signature)

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:

Route To:	Department/Individual	Initials	Remarks
	Originator: Bob Walden	<i>BW.</i>	<i>1/2/18</i>
	Capital Projects Director: Jude Bilafer	<i>JB</i>	<i>1/2/18</i>
	Purchasing Officer: Russ Krafft	<i>RK</i>	
	Finance Director: Cheyenne Heindel	<i>CH</i>	
	Borough Attorney	<i>NS</i>	
	Borough Clerk	<i>am</i>	<i>1/8/18</i>

ATTACHMENT (S) : None

SUMMARY STATEMENT: Pursuant to MSB Code, 3.08-170(F), the following is a summary of Bid no. 15-128B, for the Bogard Road Extension East, Phase II Construction project.

The MSB engaged in a contract with Ahtna Construction & Primary Products Corp. on May 22, 2013, for Bid No. 15-128B, the Bogard Road Extension East, Phase II Construction project. The original contract amount of \$7,517,950.20 was approved through Assembly Action on AM No. 15-055 presented on May 5, 2015. The project required five (5) change orders totaling \$592,469.98 for a revised final contract amount of \$8,110,420.18.

The change orders included adjusting tasks for the roadway construction and changing the base bid pay unit for Borrow, deleting some tasks, adding some construction punch list items, adjusting quantities of bid items, and resolving the parties' dispute of final quantities.