

SUBJECT: Reporting of conclusion of contract for Bid No. 19-071B to Hybrid Construction Alaska, LLC, for Nelson Pathway.

AGENDA OF: January 7, 2020

ASSEMBLY ACTION:

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:

Route To:	Department/Individual	Initials	Remarks
	Originator	BLW	12/15
	Capital Projects Director	JPB	12/16/19
	Finance Director	Bl for Cleverly	12/18/19
	Borough Attorney	John N.S.	12/18/19
	Borough Clerk	JHM	12/29/19 KSS

ATTACHMENT (S) : None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170 (F), requiring notification within 45 days of contract conclusion, the following is a notice of Contract Conclusion and summary of Bid No. 19-071B to Hybrid Construction Alaska, LLC for Nelson Pathway.

The MSB engaged in a contract with Hybrid Construction Alaska, LLC, on May 30, 2019 for Bid Solicitation No. 19-071B, Nelson Pathway. The original contract amount of \$319,766.75 was approved through Assembly Action on AM 19-028 presented on May 7, 2019. Final completion of the contract was on October 8, 2019 and final payment was made on November 15, 2019. The contract was closed on November 20, 2019. The project came in under budget with a final cost of \$318,911.75. The project is currently in the one-year warranty period.