

SUBJECT: Reporting Of Conclusion Of Contract For BID NO. 19-120B
To Valley General Construction, For Bergman Road, Fritz
Road, Melin Road And DorisMae Circle *upgrades.*

AGENDA OF: October 6, 2020

ASSEMBLY ACTION:

*Presented to the Assembly
10-6-20* *(Signature)*

MANAGER RECOMMENDATION: For information only.

APPROVED BY GEORGE HAYS, ACTING BOROUGH MANAGER: *(Signature)*

Route To:	Department/Individual	Initials	Remarks
	Originator	HM	James D Jenson <small>Digitally signed by James D Jenson Date: 2020.09.16 16:37:29 -08'00'</small>
	Public Works Director	Terry Dolan	<small>Digitally signed by Terry Dolan Date: 2020.09.17 15:44:22 -08'00'</small>
	Finance Director	<i>(Signature)</i>	
	Borough Attorney	<i>(Signature)</i>	
	Borough Clerk	<i>(Signature)</i> <i>9/28/20</i>	<i>(Signature)</i>

ATTACHMENT(S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 19-120B to Valley General Construction, for Bergman Road, Fritz Road, Melin Road and DorisMae Circle.

The MSB entered into a contract with Valley General Construction, on June 13, 2019, for Bid No. 19-120B, for Bergman Road, Fritz Road, Melin Road and DorisMae Circle, Project No. 30046. The original contract amount of \$437,294 was approved through Assembly Action AM No.19-067 presented on June 11, 2019.

The project required one (1) deductive change order totaling -\$13,683.40 for a revised total final contract amount of \$423,610.60. The change order primarily adjusted scaled bid items to match the actual quantities used.