SUBJECT: REPORTING OF CONCLUSION OF CONTRACT FOR BID NO. 20-098B TO NORTHERN ASPHALT CONSTRUCTION INC., FOR CANTER CIRCLE.

AGENDA OF: November 17, 2020

ASSEMBLY ACTION: Prescuted to the	assember 11-17-20
------------------------------------	----------------------

MANAGER RECOMMENDATION: For information only.

P	APPROVE	D BY	GEORGE HAYS, ACTING BOROW	JGH MANAGER	: Leon fill tags
	Route	to:	Department/Individual	Initials	Remarks
			Originator	НМ	James D Jenson Jenson Date: 2020,10.14 15:21:52 -08'00'
			Public Works Director	Terry Dola	n Digitally signed by Terry Dolan Date: 2020.10.15 08:30:05 -08'00'
			Finance Director	CX	
			Borough Attorney	15	
			Borough Clerk	BOAto	Jen 11-9-20

ATTACHEMENTS: None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 20-098B to Northern Asphalt Construction Inc., for Canter Circle.

The MSB entered into a contract with Northern Asphalt Construction Inc., on April 14, 2020, for Bid No. 20-098B, for Canter Circle, Project No. 30037. The original contract amount of \$248,802.00 was approved through Assembly AM No.20-021 presented on April 7, 2020.

The project required one (1) change order totaling \$2,902.26 for a revised total final contract amount of \$251,704.26. The change order added some materials to improve the approach and tie-in of a side street along the project. The change order adjusted some scaled materials to meet the actual amounts hauled into the project, as well as some small items to improve project quality.