SUBJECT: Reporting Of Conclusion Of Contract For BID NO. 20-104B To Valley General Construction, LLC, For South Midway Streets Improvements.

AGENDA OF: November 17, 2020

ASSEMBLY ACTION:	
Presented to the	assembly
	11-17-28 (1800)

MANAGER RECOMMENDATION: For information only.

ANAGEN RECOMMENDATION. FOR INFORMACION ONLY.				
PPROVED BY	SEORGE HAYS, ACTING BOROUGH	H MANAGER	Leonald Hays	
Route To:	Department/Individual	Initials	Remarks	
	Originator	НМ	James D Jenson  Digitally signed by James Jenson Date: 2020.11.02 15:39:41 -09'00'	
	Public Works Director	Terry Dol	an Digitally signed by Terry Dolan Date: 2020.11.02 15:56:43 -09'0	
	Purchasing Officer			
	Finance Director	CF		
	Borough Attorney	NS		
	Borough Clerk	BOA for	Sem 11-9-2	

ATTACHMENT(S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 20-104B to Valley General Construction, LLC, for South Midway Streets Improvements.

The MSB entered into a contract with Valley General Construction, LLC, on April 24, 2020, for Bid No. 20-104B, for South Midway Streets Improvements, Project No. 30036. The original contract amount of \$403,199 was approved through Assembly Action AM No.20-025 presented on April 21, 2020.

The project required two (2) change orders totaling \$2,036.24 for a revised total final contract amount of \$405,235.24. The first change order extended contract time to provide extra time for additional work to excavate and replace unsuitable materials below the road. The second change order adjusted contract items to match the imported quantities and remove some unused contract items.