



SUBJECT: Reporting of conclusion of contract 15-108B to Collins Construction, Inc., Iditarod Elementary School New Construction, for the final contract amount of \$18,099,116.50.







AGENDA OF: December 5, 2017

ASSEMBLY ACTION:

Presented to the Assembly
12-5-17 

MANAGER RECOMMENDATION: For information only.

APPROVED BY ^{for} JOHN MOOSEY, BOROUGH MANAGER: 

Route To:	Department/Individual	Initials	Remarks
	Originator		11/13/17
	Capital Projects Director		11/13/17
	Finance Director		11/14/17
	Borough Attorney		
	Borough Clerk		11/27/17 

ATTACHMENT (S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid Solicitation #15-108B to Collins Construction, Inc., Iditarod Elementary School New Construction.

The MSB entered in to a contract with Collins Construction, Inc., on April 24, 2015, for Bid Solicitation 15-108B, Iditarod Elementary School New Construction, project no. 40191. The original contract amount of \$17,345,602.00, was approved through Assembly Action AM No. 15-040 presented on April 24, 2015.

Change orders were issued for changes to door security, electrical, site lighting, digital controls, landscaping, mechanical and added ADA playground equipment in the amount of \$753,514.50, 4% of the contract amount for a total contract of \$18,099,116.50.