SUBJECT: Reporting Conclusion of Contract No. 21-001B with Northstar Excavation and Asphalt, Inc., for the Landfill Gas Collection and Control System Construction Project.

AGENDA OF: March 7, 2023

ASSEMBLY ACTION:

Dresented to the assembley

3-7-23

MANAGER RECOMMENDATION: For information only.

APPROVED BY MICHAEL BROWN, BOROUGH MANAGER:

Route To: Department/Individual Initials Remarks

Project Management Division Manager

Public Works Director

Public Works Director

Borough Attorney

Borough Clerk

Division Manager

Tom Adams

Digitally signed by Tom Adams

Digitally signed by Tom Adams

Date: 2023.02.10

16:31:26-09'00'

ATTACHMENT(S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, $3.08-170\,(F)$, the following is a summary of Bid No. 21-001B, awarded to Northstar Excavation and Asphalt, Inc., for the Landfill Gas Collection and Control System Construction Project.

The MSB entered into a contract with Northstar Excavation and Asphalt, Inc., on July 7, 2020 for Bid No. 21-001B, for Landfill Gas Collection and Control System Construction Project No. 25056

The original contract amount of \$1,911,229.00 was approved through

Assembly Action AM No. 20-065, presented on July 14, 2020.

Two change orders were issued over the course of the project.

Change Order One (1) added \$111,113.66 for increased cost due to change in conditions encountered during construction, and minor field changes required for system functionality.

Change Order Two (2) added \$12,998.00, needed for materials and installation of two additional dual cleanouts in the project.

Prior to contract closure, unit quantities were adjusted to actual, which reduced the contract amount by \$14,624.75.

Original Contract amount: \$1,911,229.00

Change Order one (1): \$111,113.66

Change Order one (2): \$12,998.00

Final Adjustment \$(14,624.75)

Contract Total: \$ 2,020,715.91