

SUBJECT: Reporting of conclusion of contract for Bid no. 14-121B to Scarsella Bros Inc. for Bogard Road Extension East, Phase I Construction, for the final contract amount of \$19,436,851.43.

AGENDA OF: December 5, 2017

ASSEMBLY ACTION:

presented to the assembly 12-5-17

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER: *George Ed. Hays*

Route To:	Department/Individual	Initials	Remarks
	Originator	<i>BW.</i>	
	Capital Projects Director	<i>JPB</i>	
	Purchasing Officer	<i>JAH</i>	FOR RUSS 11/21/17
	Finance Director	<i>CY</i>	
	Borough Attorney	<i>Major N.S.</i>	
	Borough Clerk	<i>JAN</i>	11/27/17 <i>[Signature]</i>

ATTACHMENT (S): Fiscal Note: Yes No

SUMMARY STATEMENT: Pursuant to MSB Code, 3.08-170(F), the following is a summary of Bid no. 14-121B, Bogard Road Extension East, Phase I Construction.

The MSB engaged in a contract with Scarsella Bros Inc. on June 18, 2014 for Bid no. 14-121B, Bogard Road Extension East, Phase I Construction. The original contract amount of \$20,115,007.31 was approved through Assembly Action on AM No. 14-079 presented on June 3, 2014. The project required six (6) change orders totaling (\$678,155.88) for a revised total final contract amount of \$19,436,851.43.

The change orders included constructing a privacy berm and construction fencing, adding construction surveying and additional excavation for a multi-plate culvert, adding a driveway at Monte Vista, extending the Palmer waterline, extending the completion date to July 15, 2016, and reducing the contract for tasks that were deleted.