

SUBJECT: REPORTING OF CONCLUSION OF CONTRACT FOR BID NO. 18-123B TO NORTHERN ASPHALT CONSTRUCTION INC., FOR CARMEL ROAD IMPROVEMENTS.

AGENDA OF: NOVEMBER 20, 2018

ASSEMBLY ACTION:

presented to the assembly 11.27.18

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:

Route to:	Department/Individual	Initials	Remarks
	Originator	HM	
	Public Works Director	<i>TDO</i>	<i>24 OCT 18</i>
	Finance Director	<i>CK</i>	
	Borough Attorney	<i>NS</i>	
	Borough Clerk	<i>Jam</i>	<i>11/19/18</i>

ATTACHEMENTS: None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 18-123B to Northern Asphalt Construction Inc., for Carmel Road Improvements.

The MSB entered into a contract with Northern Asphalt Construction Inc., on May 23, 2018, for Bid No. 18-123B, for Carmel Road Improvements, Project No. 30040. The original contract amount of \$364,649.50 was approved through Assembly Action AM No.17-036 presented on May 15, 2018.

The project required one (1) change order totaling -\$10,011 for a revised total final contract amount of \$354,638.50. The change orders reduced pay item amounts to match quantities used. Reducing two-person survey party, and interim work authorization.