

SUBJECT: Reporting Of Conclusion Of Contract For BID NO. 20-95B
To Tutka, LLC, For Marble Way at Cottonwood Creek Fish
Passage.

AGENDA OF: February 2, 2021

ASSEMBLY ACTION:

Presented to the Assembly 2-2-21
(Signature)

MANAGER RECOMMENDATION: For information only.

APPROVED BY MIKE BROWN, BOROUGH MANAGER: (Signature)

Route To:	Department/Individual	Initials	Remarks
	Originator	HM	James D Jenson <small>Digitally signed by James D Jenson Date: 2021.01.08 11:41:34 -09'00'</small>
	Public Works Director	Terry Dolan	<small>Digitally signed by Terry Dolan Date: 2021.01.08 18:23:18 -09'00'</small>
	Purchasing Officer	(Signature)	
	Finance Director	CX	
	Borough Attorney	NS	
	Borough Clerk	Sam 1/25/21	(Signature)

ATTACHMENT(S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 20-095B to Tutka, LLC, for Marble Way at Cottonwood Creek Fish Passage.

The MSB entered into a contract with Tutka, LLC, on April 9, 2020, for Bid No. 20-095, for Marble Way at Cottonwood Creek Fish Passage, Project No. 30114. The original contract amount of \$610,883.49 was approved through Assembly Action AM No.20-016 presented on March 17, 2020.

The project did not require any change orders. However, a settlement agreement in the amount of \$44,616 was executed to settle a claim for additional work due to complications during the project. The complications resulted in extra work primarily due to the close proximity of the designed stream diversion to the trench required to install the new culverts. The close proximity and well-draining soils resulted in excessive groundwater penetrating into the new culvert excavation, making it more difficult than planned to suitably construct the project. The

settlement amount compensated the contractor to address the issue, which ultimately required a relocation of the stream diversion further away from the culvert excavation. This brought the final contract amount to \$655,499.49.