

SUBJECT: REPORTING OF CONCLUSION OF CONTRACT FOR BID NO. 17-016B
TO VALLEY GENERAL CONSTRUCTION, LLC, FOR WEST HAZEL
AVENUE.

AGENDA OF: September 4, 2018

ASSEMBLY ACTION:

presented 9-4-18 *(Signature)*

MANAGER RECOMMENDATION: For information only.

APPROVED *for* BY JOHN MOOSEY, BOROUGH MANAGER: *(Signature)*

Route to:	Department/Individual	Initials	Remarks
	Originator	HM	<i>8/22/18</i>
	Public Works Director	<i>TDO</i>	<i>22 Aug 18</i>
	Finance Director	<i>BB</i>	<i>8/22/18</i>
	Borough Attorney	<i>NS</i>	
	Borough Clerk	<i>AM</i>	<i>8/27/18</i> <i>(Signature)</i>

ATTACHEMENTS: None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 17-016B to Valley General Construction LLC, for West Hazel Avenue.

The MSB entered into a contract with Valley General Construction LLC, on September 22, 2016, for Bid No. 17-016B, for West Hazel Avenue, Project No. 30040. The original contract amount of \$398,816 was approved through Assembly Action AM No.16-080 presented on September 6, 2016.

The project required two (2) change orders totaling -\$38,780.90 for a revised total final contract amount of \$360,035.10. The change orders reduced pay item amounts to match quantities used. Reducing 12 inch corrugated steel pipe, 24 inch corrugated steel pipe, ditch lining, two-person survey party, interim work authorization and extending the contract deadline for seed growth.