

**SUBJECT:** Reporting Conclusion of Contract No. 21-145B with Western Construction & Equipment, for Denelle Street & Sapphire Road Improvements Project.

**AGENDA OF:** December 20, 2022

**ASSEMBLY ACTION:** presented to Assembly 12/20/22. *SP*

**MANAGER RECOMMENDATION:** For information only.

**APPROVED BY MICHAEL BROWN, BOROUGH MANAGER:** *WBS*

Route To:	Department/Individual	Initials	Remarks
	Originator- Cole Branham	<i>Cole Branham</i> Digitally signed by Cole Branham Date: 2022.12.02 14:29:14 -09'00'	
	Project Management Division Manager	<i>Alex Senta</i> Digitally signed by Alex Senta Date: 2022.12.02 11:12:00 -09'00'	
	Public Works Director	<i>Tom Adams</i> Digitally signed by Tom Adams Date: 2022.12.05 11:47:35 -09'00'	
	Finance Director	<i>CX</i>	
	Borough Attorney	<i>AS</i>	
	Borough Clerk	<i>AM 12/13/22</i>	<i>SP</i>

**ATTACHMENT (S) :** None

**SUMMARY STATEMENT:** Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 21-145B, awarded to Western Construction & Equipment LLC, for Denelle Street & Sapphire Road Improvements Project.

The MSB entered into a contract with Western Construction & Equipment LLC, on April 13, 2021, for Bid No. 21-145B, for Denelle Street & Sapphire Road Improvements, Project No. 30036. The original contract amount of \$346,658 was approved through Assembly Action AM No.21-028 presented on April 6, 2021.

The project required two (2) change orders totaling \$8,665.71 for

a revised total final contract amount of \$355,323.71. Change Order one extended the final completion date of the contract due to utilities relocation delays. Change order two, adjusted scaled materials and pay item quantities to actual.