

SUBJECT: Reporting Of Conclusion Of Contract For Bid No. 17-004B To Valley General Construction, Inc., For Country Lane, Meadow Drive and Country Circle.

AGENDA OF: April 3, 2018

ASSEMBLY ACTION:
*presented to the Assembly
 4-3-18 BOM*

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:

Route To:	Department/Individual	Initials	Remarks
	Originator	HM	4/14/18
	Public Works Director	TJD	14 MAR 18
	Finance Director	CS	
	Borough Attorney	NS	
	Borough Clerk	JM	3/23/18

ATTACHMENT (S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of bid no. 17-004B to Valley General Construction, Inc., for Country Lane, Meadow Drive and Country Circle.

The MSB entered into a contract with Valley General Construction, Inc., on August 11, 2016, for Bid No. 17-004B to Valley General Construction, Inc., for Country Lane, Meadow Drive and Country Circle, Project No. 30036. The original contract amount of \$249,730.40 was approved through Assembly Action AM No. 16-063 presented on August 2, 2016.

The project required five (5) change orders totaling \$13,837.03 for a revised total final contract amount of \$263,567.43. The change order extended the contract completion date. Correction of contract totals on change orders after change order 1 referenced the incorrect amount. Adding barrow B, aggregate surface course E-1, recycled asphalt material (RAM), additional mob and demob for

utilities, seeding, topsoil, barrow type II-A, approach to residence driveway, 12 inch CSP. Deletion of pavement, common excavation, 12 inch CSP, rock ditch lining, approach to residence driveway, two person survey party, interim work authorization.