

SUBJECT: Reporting Conclusion Of Contract No. 25-008B with Western Construction and Equipment LLC For a Total Contract Amount Of \$615,721.16, For The Tait Drive Resurfacing Project.

AGENDA OF: January 7, 2025

ASSEMBLY ACTION: Presented to the Assembly 01/07/25 - BJH

AGENDA ACTION REQUESTED: For information only.

Route To	Signatures
Project Management Division Manager	12/13/2024 X Cole Branham <small>Signed by: Cole Branham</small>
Public Works Director	12/13/2024 X Tom Adams, PE <small>Signed by: Tom Adams</small>
Purchasing Director	12/16/2024 X Rustin Krafft <small>Signed by: Russ Krafft</small>
Finance Director	12/16/2024 X Cheyenne Heindel <small>Signed by: Cheyenne Heindel</small>
Borough Attorney	12/17/2024 X Nicholas Spiropoulos <small>Signed by: Nicholas Spiropoulos</small>
Borough Manager	12/17/2024 X Michael Brown <small>Signed by: Mike Brown</small>
Borough Clerk	12/26/2024 X Lonnie McKechnie <small>Signed by: Lonnie McKechnie</small>

ATTACHMENT (S) :

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 25-008B, awarded to Western Construction and Equipment LLC., for the Tait Drive Resurfacing Project.

The MSB entered into a contract with Western Construction and

Equipment LLC, on August 13, 2024, for Bid No. 25-008B, for Tait Drive Resurfacing Project No. 30045.

The original contract amount of \$695,618.00 was approved through Assembly Action AM No. 24-082, presented on August 6, 2024.

There were no contract amendments required during the course of the contract.

Prior to contract closure, unit quantities were adjusted to actual, which reduced the contract amount by \$79,896.84.

Original Contract amount:	\$ 695,618.00
Final Unit Quantities Adjustment:	(\$ 79,896.84)
Contract Total:	<u>\$ 615,721.16</u>