


SUBJECT: Reporting Conclusion of Contract No. 22-142B with Granite Construction Company, for Nelson Road Pathway Project.







AGENDA OF: January 3, 2023

ASSEMBLY ACTION:

presented to the Assembly
1-3-23 

MANAGER RECOMMENDATION: For information only.

APPROVED BY MICHAEL BROWN, BOROUGH MANAGER: 

Route To:	Department/Individual	Initials	Remarks
	Originator- Cole Branham		
	Project Management Division Manager		
	Public Works Director		
	Finance Director		
	Borough Attorney		
	Borough Clerk		

ATTACHMENT(S) : None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 22-142B, awarded to Granite Construction Company, for the Nelson Road Pathway Project.

The MSB entered into a contract with Granite Construction Company, on June 20, 2022, for Bid No. 22-142B, for Nelson Road Pathway, Project No. 35472. The original contract amount of \$342,550.00 was approved through Assembly Action AM No. 22-065, presented on June 7, 2022.

The project required one (1) change order totaling \$10,000.00. Change Order one corrected a clerical error on the original award

amount. Unit quantities were adjusted to actual, which reduced the contract amount by \$6,064.45 for a total contract amount of \$346,485.55.