


**SUBJECT:** Reporting Conclusion of Contract No. 22-156B with Northern Asphalt Construction, Inc., for Silver Drive, Sasbo Bluff Road Improvements Project.







**AGENDA OF:** January 3, 2022

**ASSEMBLY ACTION:**

Presented to the Assembly  
1-3-23 

**MANAGER RECOMMENDATION:** For information only.

**APPROVED BY MICHAEL BROWN, BOROUGH MANAGER:** 

| Route To: | Department/Individual               | Initials                                                                                          | Remarks |
|-----------|-------------------------------------|---------------------------------------------------------------------------------------------------|---------|
|           | Originator- Cole Branham            |                 |         |
|           | Project Management Division Manager |                |         |
|           | Public Works Director               | Tom Adams<br> |         |
|           | Finance Director                    |               |         |
|           | Borough Attorney                    |               |         |
|           | Borough Clerk                       |               |         |

**ATTACHMENT(S) :** None

**SUMMARY STATEMENT:** Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 22-156B, awarded to Northern Asphalt Construction, Inc., for Silver Drive, Sasbo Bluff Road Improvements Project.

The MSB entered into a contract with Northern Asphalt Construction, Inc., on July 7, 2022, for Bid No. 22-156B, for Silver Drive, Sasbo Bluff Road Improvements, Project No. 30047. The original contract amount of \$660,710.00 was approved through Assembly Action AM No.22-090, presented on June 21, 2022.

Zero change orders were issued. Unit quantities were adjusted to actual, which reduced the contract amount by \$53,240.00 for a total contract amount of \$607,470.00.