

**SUBJECT:** Approval of final completion date extension for contract no. 22-123B, with Valley General Construction LLC, for Wolverine Avenue, Porcupine Avenue, Beaver Avenue Project.









**AGENDA OF:** September 27, 2022

**ASSEMBLY ACTION:**

Adopted without objection & 9-27-22  
 With Assemblymember Sumner ~~recused~~

**MANAGER RECOMMENDATION:** Present to the Assembly for consideration.

**APPROVED BY MICHAEL BROWN, BOROUGH MANAGER:** MB

Route To:	Department/Individual	Initials	Remarks
	Originator - C.Branham		
	Project Management Division Manager		
	Public Works Director		
	Purchasing Officer		
	Finance Director		
	Borough Attorney		
	Borough Clerk		

**ATTACHMENT (S):** Fiscal Note: Yes \_\_\_\_\_ No X

**SUMMARY STATEMENT:** On May 9, 2022, the Assembly authorized the award of contract no. 22-123B, Wolverine, Porcupine, Beaver Road Improvements to Valley General Construction, LLC. The contract expiration date is December 16, 2022.

The project has been delayed due to utility relocation services. The seeding season is May 15 to August 15. This extension will allow time for the contractor to achieve final stabilization which is a requirement for permitting and erosion protection.

The Administration requests approval of final completion date extension for contract no. 22-123B, to June 30, 2023, to allow the contractor time to complete the remaining work needed for this project. All other terms of the agreement remain unchanged.

**RECOMMENDATION OF ADMINISTRATION:** Approve this legislation.