

**SUBJECT:** Reporting The Conclusion Of Contract For Bid 16-094B With FE Contracting, Inc. For the MSBSD HVAC Upgrades, Project No. 40199, For the Final Contract Amount of \$1,814,542.00.

**AGENDA OF:** August 6, 2019

**ASSEMBLY ACTION:**

*Presented 8-6-19 (BOM)*

**MANAGER RECOMMENDATION:** For information only.

**APPROVED** *for* **BY JOHN MOOSEY, BOROUGH MANAGER:** *George W. Mooney*

Route To:	Department/Individual	Initials	Remarks
	Originator	<i>JB</i>	7/22/19
	Division Manager	<i>JW</i>	7/22/19
	Capital Projects Director	<i>JPB</i>	7/23/19
	Finance Director	<i>Bl</i> <i>for</i> <i>Cheyenne</i>	7/25/19
	Borough Attorney	<i>Sp</i> <i>for</i> <i>N.S.</i>	7/26/19
	Borough Clerk	<i>Jm</i>	7/29/19
			<i>(BOM)</i>

**ATTACHMENT (S) :** None

**SUMMARY STATEMENT:** Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid Solicitation 16-094B, Project 40199; MSBSD HVAC Upgrades.

The MSB entered into a contract with FE Contracting, Inc., on April 26, 2016, for Bid Solicitation 16-094B, MSBSD HVAC Upgrades, Project No. 40199. The original contract amount was \$1,645,908.00 and was approved through Assembly Action AM 16-029, presented on April 19, 2016.

Three owner requested change orders were issued for \$ 168,634.00 to add additional upgrades, improvements and repairs discovered during construction and to extend contract completion to April of 2019, for a total contact amount of \$ 1,814,542.00