

SUBJECT: REPORTING OF CONCLUSION OF CONTRACT FOR BID NO. 17-061B  
TO NORTHERN ASPHALT CONSTRUCTION INC., FOR CANTER PLACE  
AND SURREY ROAD IMPROVEMENTS.

AGENDA OF: November 20, 2018

ASSEMBLY ACTION:

*Presented to the Assembly 11.27.18*

*Bor*

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:

Route to:	Department/Individual	Initials	Remarks
	Originator	HM	<i>11/27/18</i>
	Public Works Director	<i>TD</i>	<i>24 Oct 18</i>
	Finance Director	<i>CS</i>	
	Borough Attorney	<i>BS</i>	
	Borough Clerk	<i>JML</i>	<i>11/19/18</i>

ATTACHEMENTS: None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 17-061B to Northern Asphalt Construction Inc., for Canter Place and Surrey Road Improvements.

The MSB entered into a contract with Northern Asphalt Construction Inc., on February 17, 2017, for Bid No. 17-061B, for Canter Place and Surrey Road Improvements, Project No. 30037. The original contract amount of \$283,636 was approved through Assembly Action AM No.17-008 presented on January 24, 2017.

The project required two (2) change orders totaling \$4,768 for a revised total final contract amount of \$288,404. The change orders increase pay item amounts to match quantities used. Increasing CSS-1 seal coat, and reducing two-person survey party, interim work authorization and extending the contract deadline for seed growth.