

SUBJECT: Reporting of conclusion of contract for Bid No. 14-032B to Scarsella Bros., Inc. for South Big Lake Road Realignment Improvements, for the final contract amount of \$5,059,989.42.

AGENDA OF: May 2, 2017

ASSEMBLY ACTION:

presented to the Assembly 5-2-17

(Signature)

MANAGER RECOMMENDATION: For information only.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER:

Route To:	Department/Individual	Initials	Remarks
	Originator	<i>[Signature]</i> 4/18/17	
	Capital Projects Director	<i>[Signature]</i> 4/18/17	
	Purchasing Officer	<i>[Signature]</i>	
	Finance Director	<i>[Signature]</i>	
	Borough Attorney	<i>[Signature]</i>	
	Borough Clerk	<i>[Signature]</i>	4/18/17 <i>(Signature)</i>

ATTACHMENT (S): Fiscal Note: Yes _____ No X

SUMMARY STATEMENT: Pursuant to MSB Code, 3.08-170(F), the following is a summary of Bid Solicitation No. 14-032B, South Big Lake Road Realignment Improvements.

The MSB engaged in a contract with Scarsella Bros, Inc. on September 30, 2013 for Bid Solicitation No. 14-132B, South Big Lake Road Realignment Improvements. The original contract amount of \$5,308,588.05, was approved through Assembly Action on AM No. 13-143 presented on September 17, 2013. The project required four (4) change orders totaling \$68,320.25 for a revised total final contract amount of \$5,376,908.30.

The change orders included monument relocation, traffic loops, paving, ditching, DEC SWPPP completion and final stabilization.

The contract was reduced by \$316,888.87 as a result of underruns and deletions on several material quantities.