SUBJECT: Reporting Of Conclusion Of Contract For BID NO. 21-016B To Scarsella Bros Inc, For Yadon Drive Improvements.

AGENDA OF: March 15, 2022

ASSEMBLY ACTION:
Presented to the Assemble

MANAGER RECOMMENDATION: For information only.

APPROVED BY MIKE BROWN, BOROUGH MANAGER:

Route To:	Department/Individual	Initials	Remarks
	Originator CA /CB	Cole Brant	nam Digitally signed by Cole Branham Date: 2022.02.24 09:03:35-09'00'
	Division Manager	Alex Se	Digitally signed by Alex Serta DN: Er Alex Serta (DV-Alex Serta, CU+Project Maragiment User, OV-Capital Projects Users, OU+DSJ Users (DV-MSS) Users, OV-Capital Projects Users, OU+DSJ Users (DV-MSS) Users, OV-CH (OV-CO-MSS) Users (DV-CMSS) User
	Public Works Director	Terry Do	Digitally signed by Terry Dolan Date: 2022.02.28 16:17:38 -09'00'
	Purchasing Officer	1	
	Finance Director	0/	
	Borough Attorney	MS	
	Borough Clerk	9pm 3/7	100

ATTACHMENT (S): None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of Bid No. 21-016B to Scarsella Bros Inc, For Yadon Drive Improvements.

The MSB entered into a contract with Scarsella Bros Inc, on August 21, 2020, for Bid No. 21-016B, for Yadon Drive Improvements, Project No. 30036. The original contract amount of \$365,084.60 was approved through Assembly Action AM No.20-086 presented on August 18, 2020.

The project required one (1) change order totaling -\$14,120.52 for a revised total final contract amount of \$350,964.08. The change order adjusted quantities of Borrow Type B, Borrow Type IIA, Aggregate Base Course D-1, Hot Mix Asphalt, Survey Party, and Interim Work Authorization.