

SUBJECT: REPORTING THE CONCLUSION OF CONTRACT FOR BID 21-092B, WITH SCARSELLA BROS, INC., FOR A FINAL CONTRACT AMOUNT OF \$ 538,317.98 FOR THE MICHELLE DRIVE IMPROVEMENTS PROJECT.

AGENDA OF: March 1, 2022








ASSEMBLY ACTION:

presented to the Assembly
3-1-22
Bgm

MANAGER RECOMMENDATION: For information only.

APPROVED BY MICHAEL BROWN, BOROUGH MANAGER:

MB

Route To:	Department/Individual	Initials	Remarks
	Originator	 Cole Branham Digitally signed by Cole Branham Date: 2022.02.04 10:53:30 -09'00'	
	Project Management Division Manager	 Alex Senta Digitally signed by Alex Senta Date: 2022.02.04 14:51:59 -09'00'	
	Public Works Director	 Terry Dolan Digitally signed by Terry Dolan Date: 2022.02.04 14:51:59 -09'00'	
	Finance Director		
	Borough Attorney		
	Borough Clerk	 <i>2/10/22</i>	

ATTACHMENT (S) : None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) code, 3.08-170(F), the following is a summary of Bid Solicitation **21-092B**, Project 30042-6600-6667, Michelle Drive Improvements.

The MSB entered into a contract with Scarsella Bros., Inc., on November 19, 2020 for Bid Solicitation 21-092B, Michelle Drive Improvements, Project 30042-6600-6667. The original contract amount of \$ 541,551.50 was approved through Assembly Action, AM 20-127, presented on November 17, 2020. The project was funded by a Federal Emergency Management Agency (FEMA) disaster grant, fund 55017-4400-4464; and RSA Capital Projects fund 30042-6600-6667.

The project required two change orders totaling (\$28.42) for the revised total final contract amount of \$538,317.98. The change orders changed the description of item number 800 (1) and unit of measure for items 203(19) and 301(3).