










SUBJECT: Reporting Conclusion of Contract No. 20-107P with Michael Baker International, Inc. For a Total Contract Amount of \$311,053.14 for the Point Mackenzie Rail Extension Bridge Repairs Project.

AGENDA OF: June 6, 2023

ASSEMBLY ACTION:

*Presented to the Assembly
6-6-23*

AGENDA ACTION REQUESTED: For Information Only.

Route To Department/Director	Signature	Comments
Originator	 Date: 2023.05.19 15:11:05-08'00'	
PM Division Manager	 Digitally signed by Alex Senta DN: cn=Alex Senta@msb.gov.us, cn=Alex Senta, ou=Project Management Users, ou=Capital Projects Users, ou=MSB Users, ou=MSB Users, dc=msb.gov.us, dc=us Date: 2023.05.22 08:15:51-08'00'	
Public Works Department Director	 Digitally signed by Tom Adams Date: 2023.05.22 08:51:35 -08'00'	
Purchasing Officer		
Finance Director		
Borough Attorney	 for N.S.	
Borough Manager		
Borough Clerk		

ATTACHMENT (S) : None

SUMMARY STATEMENT: Pursuant to Matanuska-Susitna Borough (MSB) Code, 3.08-170(F), the following is a summary of professional service agreement No. 20-107P awarded to Michael Baker International, Inc. for the Point MacKenzie Rail Extension Bridge Repairs Project.

The MSB entered into a contract with Michael Baker International,

Inc. on November 19, 2020 for professional services agreement number 20-107P for design on the Point MacKenzie Rail Extension Bridge Repairs Project No. 55027-4400-4409. The original contract amount of \$323,303.00 was approved through Assembly action AM NO. 20-116 presented on November 17, 2020.

Change Order One (1) extended the contract completion date to September 30, 2022. This project was a Federal Emergency Management Agency (FEMA) funded project and obtaining reviews and approvals by the State and Federal agencies caused delays.

Original Contract Amount:	\$323,303.00
Reductions:	(\$ 12,249.86)
Contract Total:	<u>\$311,053.14</u>