


SUBJECT: Approval of completion date extension for contract no. 22-150B, with Dirtworks, Inc., for O'Brien Creek Fish Passage Improvements Project.









AGENDA OF: September 27, 2022

ASSEMBLY ACTION:

Approved under the Consent Agenda 9-27-22 

MANAGER RECOMMENDATION: Present to the Assembly for consideration.

APPROVED BY MICHAEL BROWN, BOROUGH MANAGER: 

Route To:	Department/Individual	Initials	Remarks
	Originator - C. Branham	Cole Branham	 Digitally signed by Cole Branham Date: 2022.09.13 11:51:25-08'00'
	Project Management Division Manager	Alex Senta	 Digitally signed by Alex Senta DN: cn=Alex Senta@matanuska.ak, cn=Alex Senta, ou=Project Management Users, ou=Capital Projects Users, ou=DCSU Users, ou=MSB Users, DC=matanuska, DC=ak Date: 2022.09.13 12:55:21-08'00'
	Public Works Director	 9/14/22	
	Purchasing Officer		
	Finance Director		
	Borough Attorney		
	Borough Clerk	 9/19/22 	

ATTACHMENT (S): Fiscal Note: Yes _____ No X

SUMMARY STATEMENT: On June 21, 2022, the Assembly authorized the award of contract no. 22-150B, O'Brien Creek Fish Passage Improvements Project, to Dirtworks, Inc. The contract expiration date is June 30, 2023.

During construction, structural components for the fish passage pipe were stolen from the project site. The manufacturer's lead time to replace the stolen components does not meet the allowable timeframe time to complete in-stream work this year. The timeframe for instream work is limited by a permit from the Alaska Department of

Fish and Game. The project consists of three fish passage sites along O'Brien Creek. Two of the three sites will be substantially complete this year. This extension will allow the Contractor to complete the third site after the replacement components arrive.

The Administration requests approval of Substantial and Final Completion date extension for contract no. 22-150B, to July 15, 2023, and August 15, 2023, to allow the contractor time to complete the remaining work needed for this project. All other terms of the agreement remain unchanged.

RECOMMENDATION OF ADMINISTRATION: Approve this legislation.