


**SUBJECT:** REPORTING THE CONCLUSION OF CONTRACT FOR BID 21-125B WITH CAPITAL OFFICE SYSTEMS, FOR THE SUPPLY AND INSTALL FFE AT STATION 6-1 - PHASE II, FOR THE FINAL CONTRACT AMOUNT OF \$141,765.47.





**AGENDA OF:** September 7, 2021

**ASSEMBLY ACTION:**

presented to the Assembly 9-7-21  


**MANAGER RECOMMENDATION:** For information only.

**APPROVED BY MICHAEL BROWN, BOROUGH MANAGER:** 

Route To:	Department/Individual	Initials	Remarks
	Originator	Robert Scott <small>Digitally signed by Robert Scott Date: 2021.08.24 08:09:29 -06'00'</small>	
	Project Management Division Manager	Alex Senta <small>Digitally signed by Alex Senta DN: cn=Alex Senta, o=MSB, ou=Capital Office Systems, email=alex.senta@msb.ak.gov</small>	
	Public Works Director	Terry Dolan <small>Digitally signed by Terry Dolan Date: 2021.08.25 08:49:19 -06'00'</small>	
	Finance Director		
	Borough Attorney		
	Borough Clerk	 8/30/21	

**ATTACHMENT(S):** None

**SUMMARY STATEMENT:** Pursuant to the Matanuska-Susitna Borough (MSB) code, 3.08-170(F), the following is a summary of Bid Solicitation 21-125B, Project 45066, Supply and Install FFE at Station 6-1 - Phase II.

The MSB entered into a contract with Capital Office Systems on March 11, 2021, for Bid Solicitation 21-125B, Supply and Install FFE at Station 6-1 - Phase II, Project No. 45066. The original contract amount of \$141,765.47 was approved through Assembly Action AM 21-018, presented on March 2, 2021. Funding was provided

by 45066-6600-6662, Central Mat-Su FSA Equipment/Vehicles, Station 6-1 FFE For Remodel - FY21 and 10140-2100-2106, Wasilla-Lakes Public Safety Building STN 61, Repairs, Upgrades and Addition to Station 61.

One Change Order was issued over the course of the contract. Which extended the contract completion date to July 30, 21 due to procurement delays.

Original Contract Amount:		\$141,765.47
Change Order One:	\$ 0.00	
Change Order Totals:		<u>\$ 0.00</u>
Contract Total:		<u>\$141,765.47</u>