

**SUBJECT:** APPROVAL OF FINAL COMPLETION DATE EXTENSION TO OCTOBER 31, 2023 FOR CONTRACT NO. 22-134B, WITH PRUHS CONSTRUCTION COMPANY, LLC, FOR FELTON STREET EXTENSION PROJECT.

**AGENDA OF: August 1, 2023**

**ASSEMBLY ACTION:** Approved under the consent agenda 08/01/23 - SP

**AGENDA ACTION REQUESTED:** Present to the Assembly for consideration.

Route To:	Signature
Originator	X <i>Cole D. Brannan</i> Signed by: Cole D. Brannan 7/19/2023
Department Director	X Tom Adams, P.E. Signed by: Tom Adams 7/19/2023
Purchasing Officer	X <i>D. Silva</i> Signed by: Dustin Silva 7/20/2023
Finance Director	X Liesel W. Eiland Signed by: Liesel W. Eiland 7/20/2023
Borough Attorney	X Nicholas Spiropoulos Signed by: Nicholas Spiropoulos 7/20/2023
Borough Manager	X <i>Michael Brown</i> Signed by: Michael Brown 7/20/2023
Borough Clerk	X Sonya Pevanfor Signed by: Sonya Pevan 7/20/2023

**ATTACHMENT (S) :**

SUMMARY STATEMENT: On June 9, 2022, the Assembly authorized the award of contract no. 22-134B, to Pruhs Construction Company, LLC, for the Felton Street Extension Project. The original expiration date for the contract was December 15, 2022.

On October 18, 2022, with AM 22-127, the Assembly approved an extension of the final completion date for contract no. 22-134B, to June 30, 2023. The extension from Change Order No. 1 was due to manufacturer lead time delays and supply chain issues with the light poles and signal components.

Change Order No. 2 extended the contract completion date to July 30, 2023. This change was required because of the signal radar detection manufacturer's schedule to be onsite for the signal start-up. The manufacturer is required to be present per Alaska DOT&PF and project specifications.

Change Order No. 3 will extend the project to October 31, 2023. The specified highway lighting system had incorrect fixtures that were discovered while testing the lights. The manufacture lead time and shipping for the correct fixtures are estimated to be ten weeks; an additional two weeks is required for installation.

The Administration requests approval of final completion date extension for contract no. 22-134B, to October 31, 2023, to allow time for the contractor to complete the remaining work needed for this project. All other terms of the agreement remain unchanged.

**RECOMMENDATION OF ADMINISTRATION:** Approve this legislation.

## MATANUSKA-SUSITNA BOROUGH

## FISCAL NOTE

Agenda Date: August 1, 2023

**SUBJECT:** APPROVAL OF FINAL COMPLETION DATE EXTENSION TO OCTOBER 31, 2023 FOR CONTRACT NO. 22-134B, WITH PRUHS CONSTRUCTION COMPANY, LLC, FOR FELTON STREET EXTENSION PROJECT.

FISCAL ACTION (TO BE COMPLETED BY FINANCE)	FISCAL IMPACT YES <b>NO</b>
AMOUNT REQUESTED *()	FUNDING SOURCE
FROM ACCOUNT #	PROJECT
TO ACCOUNT :	PROJECT #
VERIFIED BY: _____ X M e r i s s a C a r r e l l Signed by: M e r i s s a C a r r e l l	CERTIFIED BY:
DATE:	DATE:

## EXPENDITURES/REVENUES:

(Thousands of Dollars)

OPERATING	FY2023	FY2024	FY2025	FY2026	FY2027	FY2028
Personnel Services						
Travel						
Contractual						
Supplies						
Equipment						
Land/Structures						
Grants, Claims						
Miscellaneous						
TOTAL OPERATING						

CAPITAL						
---------	--	--	--	--	--	--

REVENUE						
---------	--	--	--	--	--	--

## FUNDING:

(Thousands of Dollars)

General Fund						
State/Federal Funds						
Other						
TOTAL						

## POSITIONS:

Full-Time						
Part-Time						
Temporary						

ANALYSIS: (Attach a separate page if necessary) \*Final competition extended. No new funds requested.

PREPARED BY: \_\_\_\_\_ PHONE: \_\_\_\_\_

DEPARTMENT: \_\_\_\_\_ DATE: \_\_\_\_\_

---

7 / 2 0 / 2 0 2 3

APPROVED BY:

X

L i e s e l W e i l a n d

DATE:

S i g n e d   b y : L i e s e l W e i l a n d