SUBJECT: INFORMING THE ASSEMBLY OF GRANT AMENDMENT #5 FOR PW137 OF THE 2018 NOVEMBER COOK INLET EARTHQUAKE DISASTER TITLED PT. MACKENZIE RAIL PROJECT TO BE PRESENTED TO THE BOROUGH MANAGER FOR SIGNATURE.

<b>AGENDA</b>	OF:	September	5,	2023
---------------	-----	-----------	----	------

ASSEMBLY	ACTION:	Presented	to	the	Assembly	09/05/23	-	ВЈН

AGENDA ACTION REQUESTED: For information only.

Route To	Signatures	
Originator	X Tonya Loyer	8 / 2 1 / 2 0 2 3
Finance Director	X Cheyenne Heindel	8 / 2 2 / 2 0 2 3
Borough Attorney	X Nicholas Spiropoulos	8 / 2 2 / 2 0 2 3
Borough Manager	X Michael Brown	8 / 2 2 / 2 0 2 3
Borough Clerk	X Lonnie McKechnie	8 / 2 4 / 2 0 2 3

ATTACHMENT(S): Amendment #5 for PW137 of the 2018 November Cook Inlet Earthquake Disaster titled Pt. MacKenzie Rail Project (5 pp)

**SUMMARY STATEMENT:** The purpose of this legislation is to inform the Assembly that the Borough Manager will be asked to sign Amendment No. 5 for PW137 of the 2018 November Cook Inlet Earthquake Disaster titled Pt. MacKenzie Rail Project. This is a time extension amendment only.

Page 1 of 1 IM No. 23-191



# DEPARTMENT OF MILITARY AND VETERANS AFFAIRS DIVISION OF HOMELAND SECURITY AND EMERGENCY MANAGEMENT

Obligating Award Document for Disaster - Public Assistance Presidentially Declared

FAIN: (Disaster Number) DR-4413-AK

CFDA No. 97.036 Date of Disaster Declaration 01/31/2019

	Award Amendment 5. Employer Tax ID#		
0137 C 081482960 6. Subrecipient Name and Address 7	Amendment Number 5 92-0030816		
	7. Issuing Office and Address  Department of Military and Veterans Affairs		
Matanuska Susitna Borough 350 E Dahlia Avenue	Department of Military and Veterans Affairs  Division of Homeland Security and Emergency		
Palmer, AK 99645	Management PO Box 5750		
Paimer, AN 99045	JBER, AK 99505–5750		
8. PW Obligation Date	http://www.ready.alaska.gov		
12/30/2019	Agency: Federal Emergency Management Agency (FEMA)		
9. Purpose of Award/Amendment:			
	Performance Period		
10. Grant Award and Terms and Conditions: (see attack			
Total Approved Amount: Total Awarded Amount:	\$ 2,175,781.00		
l otal Awarded Amount: Federal Share:	\$ 2,175,781.00		
State Share:	\$ 1,631,835.75 \$ 543,945,25		
Subrecipient Share:	\$ 543,945.25 \$ 0.00		
See attached: Approved PAGP Project Worksheet	Grant Performance Period: 01/31/2019 through 12/31/2022		
	Grant Ferformance Ferrod. On on 2013 timough 12/3/12/22		
11. Grant Requirements, Assurances and Agreements: (see attached Grant Requirements, Assurances and Agreements) The acceptance of a grant from the United States creates a legal duty on the part of the grantee to use the funds or property made available in accordance with the conditions of the grant. (GAO Accounting Principles and Standards for Federal Agencies, Chapter 2, Section 16.8[c]). Federal awarding agency is the Federal Emergency Management Agency (FEMA).			
12. Project Award Title:			
	enzie Rail Project		
address in Block 6, within 30 days from the date in Block 1	this document with the terms and conditions to the issuing		
14. DHS&EM Project Manager	Phone: (907) 428-7036		
	Fax: (907) 428-7009		
Printed Name of SPAO: Jenny Belanger	Email: jenny.belanger@alaska.gov		
15. Signature of Jurisdiction Project Manager	Phone: (907) 861-8004		
	Fax: (907) 861-8014		
Printed Name: Casey Cook	Email: casey.cook@matsugov.us		
16. Signature of Jurisdiction Chief Financial Officer	Phone: (907) 861-8630		
	Fax: (907) 861-8592		
Printed Name: Cheyenne Heindel	Email: cheyenne.heindel@matsugov.us		
17. Signature of Jurisdiction Signatory Official	Date:		
	Phone: (907) 861-8689		
	Fax: (907) 861-8669		
Printed Name and Title: Michael Brown, Borough Manag	ger Email: mike.brown@matsugov.us		
18. DHS&EM Signatory Official	Date: 8-/6-23		
min AD	Phone: (907) 428-7000		
William A. Dennis	Fax: (907) 428-7009		
Alternate Governor's Authorized Representative	Email: bill.dennis@alaska.gov		
	Lindii. biii.deiiiio@dido.de.gev		

## **Grant Award Instructions**

As a subrecipient, you are only entitled to costs that are eligible. All eligible work must conform to the Scope of Work as specified in the applicable Project Worksheet (PW). Do not assume all costs or changes will be allowed at project completion. Any change request must contain justification for the eligibility of additional costs or work.

All Emergency Work PWs (Category A and B: "Emergency Work") must be complete six months from the date of the Disaster Declaration. All Permanent Work PWs (Categories C-G, "Permanent Work") must be complete 18 months from the date of the Disaster Declaration. If more time is required, contact your Division Representative before the associated deadline to request a Time Extension. Ample justification is required for approval of any Time Extension Request.

Please carefully review the Damage Description and Dimensions, Scope of Work, and Cost Estimate. If you do not agree with the PW as written, or determinations regarding project eligibility, Scope of Work, time limits, funding, or other determinations, an appeal process is available. This process requires written correspondence identifying the action under appeal with an appropriate justification within 60 days of receipt of this Award. Please attach all pertinent documentation supporting your appeal and mail to:

Bryan J. Fisher, Acting Director Division of Homeland Security and Emergency Management PO Box 5750 JBER, AK 99505

Failure to follow these guidelines will jeopardize project funds and may impact future disaster assistance. Additional PWs pending approval will be transmitted in future correspondence. Please review all PWs and ask us about pending PWs to ensure all damaged sites or facilities are identified.

As the Authorized Representative of the I have reviewed these instructions and acknowledg Public Assistance Program.	Matanuska Susitna Borough e our appeal rights and responsibilities under the
Printed Name and Title of Authorized Representati	ve
Signature	Date



#### MATANUSKA-SUSITNA BOROUGH

# Department of Emergency Services Office of Emergency Management

680 North Seward Meridian Parkway • Wasilla, AK 99654 Phone (907) 861-8004 • Fax (907) 861-8014 www.matsugoy.us

To: Jenny Belanger, State Public Assistance Officer Angela Lacina, State Public Assistance Officer

From: Casey Cook, Emergency Manager

Re: Time Extension for PW 206 and PW 137

June 16, 2023

Jenny,

The Matanuska Susitna Borough is requesting a time extension for PW 206 and PW 137. This time extension request is based upon several factors to include;

- Due to construction timing constraints and completion of the project.
- A previous PD&E amended scope with no additional funding took 4 months to complete the
  process. By requesting additional funding the MSB has a legislation requirement to receive and
  allocated those funds which took two Assembly meetings, which required an additional 6-8
  weeks after FEMA and DHS&EM approval.
- For PW 206 all work has been completed since 10/30/2022, but final inspections were unable to completed until January 2023. Confusion on timelines caused this to occur.
- We are still in the process of close out, but active disaster responses by both the Mat-Su Borough and the State of Alaska have hampered our ability to close this project out in a timely manner.
- Please also include a time extension to extend the performance period to the end of January 2023 fo PW 206 and the end of Decembe 2022 fo PW 137.
- We would also like to request a close out liquidation period time extension for an additional 180 days.

If there are any questions, please feel free to contact me at any time.

Providing Outstanding Borough Services to the Matanuska-Susitna Community.



### Department of Military and Veterans Affairs

Division of Homeland Security and Emergency Management

> P.O. Box 5750 JBER, AK 99505-0800 Main: 907.428.7000 Fax: 907.428.7009 ready.alaska.gov

August 16, 2023

Michael Brown, Borough Manager Matanuska Susitna Borough 350 E Dahlia Avenue Palmer, AK 99645

RE: Time Extension Approval/Amended Obligating Award Document 5/CLP TE Approval

Disaster: DR-4413-AK, 2018 November Cook Inlet Earthquake

Subrecipient: Matanuska Susitna Borough

PA ID: 170-006F3-00 Project Worksheet(s): 0137

Mr. Brown:

This letter is in response to the Matanuska Susitna Borough's (Mat-Su) dated June 16, 2023, correspondence requesting a Time Extension for completion of work under DR-4413-AK, 2018 November Cook Inlet Earthquake for Project Worksheet (PW) 0137. The completion deadline is extended to December 31, 2022. Enclosed is the Amended Obligating Award Document (OAD) for PW 0137. The OAD reflects an extension of the Work Performance Period. The remainder of the document is consistent with the previously awarded version.

In addition to a performance period time extension, on-behalf-of the Mat-Su Borough the state has submitted a request to Federal Emergency Management Agency (FEMA) for a close out liquidation period extension which expired on June 29, 2023. The new deadline for close out liquidation will be October 31, 2023, to allow for a pending FEMA determination on cost plus percentage of costs review, and any additional final amendments.

Please collect all required signatures and return the signed form to our office by fax, email, or mail within two weeks of receipt of this letter.

Note the OAD form requires three subrecipient signatures on the front page plus one subrecipient signature on the back page.

No payments will be processed until we receive our copy of the signed forms.

Mr. Brown August 16, 2023 Page 2 of 2

If you have any questions, please contact Jenny Belanger, your assigned Division Representative, at 907-428-7036 or by email at jenny.belanger@alaska.gov.

Sincerely,

William A. Dennis

Alternate Governor's Authorized Representative

Enclosure(s): Obligating Award Document Amendment 5
MSB Time Extension Request

cc: FEMA-R10-AK.State.Pod@fema.dhs.gov