



SUBJECT: Approval of a contract amendment in the amount of \$98,895.14 to Jolt Construction contract no. 15-153B, for the Big Lake Road Intersection Improvements project, Project No. 35404, to extend the contract to June 30, 2017, and to approve additional change order authority.


AGENDA OF: March 7, 2017

ASSEMBLY ACTION:

Approved under the Consent Agenda 3-7-17 

MANAGER RECOMMENDATION: Present to the assembly for consideration.

APPROVED BY JOHN MOOSEY, BOROUGH MANAGER: 

Route To:	Department/Individual	Initials	Remarks
	Originator: Mike Campfield, P.E.	<i>MC</i>	
	Capital Projects Director	<i>AP</i>	2/22/17
	Purchasing Officer	<i>g. [unclear]</i>	
	Finance Director	<i>CF</i>	
	Borough Attorney	<i>NS</i>	
	Borough Clerk	<i>JM</i>	2/27/17 

ATTACHMENT (S): Fiscal Note: Yes No

SUMMARY STATEMENT: On May 1, 2015, the Matanuska-Susitna Borough issued solicitation 15-153B requesting bids from qualified contractors to provide labor, equipment and material to reconstruct the intersection of Big Lake Road and Northshore Drive, including a single lane roundabout. As a result of the advertising, seven bids were received. The low responsive and responsible bidder was Jolt Construction.

On July 21, 2015, the Assembly approved AM 15-110 and awarded the contract to Jolt Construction for a total contract amount of \$1,773,231.97.

On May 31, 2016, the contract amount was increased by \$190,933.58, adding construction of Diane Lane (the fourth leg) and new signage to the project. The total contract amount increased to \$1,964,165.55.

On June 21, 2016, through AM 16-055, the Assembly approved a contract amendment to add \$58,270, which upgraded the lighting system to LEDs and added the removal of curb, a 2-person survey party and temporary lighting to the project. This contract amendment increased the total contract amount to \$2,022,435.55.

On November 30, 2016, the contract was increased by \$12,788.29, adding an adjustment of quantities to the contract. This contract amendment increased the total contract amount to \$2,035,223.84.

Administration is seeking Assembly approval for an extension of time through June 30, 2017 and to increase the contract in the amount of \$98,895.14 for additional flagging due to unforeseen local events that increased traffic through the roundabout during paving, additional topsoil and seeding due to in-the-field changes to embankment slopes, and drainage-related materials such as buried abandoned culverts that had to be removed. Approval of this amendment will bring the contract total to \$2,134,118.98.

In accordance with MSB 3.08.170.C.4, the Capital Projects Department staff seeks Contract Amendment Authority of up to \$100,000 for unanticipated conditions which might arise.

RECOMMENDATION OF ADMINISTRATION: Recommend approval of a contract amendment in the amount of \$98,895.14 to Jolt Construction contract no. 15-153B, extend the contract to June 30, 2017, and approve additional change order authority.

MATANUSKA-SUSITNA BOROUGH
FISCAL NOTE

SUBJECT: Approval of a contract amendment in the amount of \$98,895.14 to Jolt Construction contract no. 15-153B, for the Big Lake Road Intersection Improvements project, Project No. 35404, to extend the contract to June 30, 2017, and to approve additional change order authority.

AGENDA OF: March 7, 2017

ORIGINATOR: Mike Campfield, P.E., Capital Projects

FISCAL ACTION (TO BE COMPLETED BY FINANCE)	FISCAL IMPACT: (YES) NO
AMOUNT REQUESTED <i>\$98,895.14</i>	FUNDING SOURCE <i>Grants</i>
FROM ACCOUNT # <i>430.000.000.44X.X1K</i>	PROJECT # <i>35404</i>
TO ACCOUNT :	PROJECT #
VERIFIED BY: <i>Barbara Baermpel</i>	CERTIFIED BY:
DATE: <i>2/22/17</i>	DATE:

EXPENDITURES/REVENUES: (Thousands of Dollars)

OPERATING	FY2014	FY2015	FY2016	FY2017	FY2018	FY2019
Personnel Services						
Travel						
Contractual						
Supplies						
Equipment						
Land/Structures						
Grants, Claims						
Miscellaneous						
TOTAL OPERATING						

CAPITAL				<i>98.9</i>		
---------	--	--	--	-------------	--	--

REVENUE						
---------	--	--	--	--	--	--

FUNDING: (Thousands of Dollars)

General Fund						
State/Federal Funds				<i>98.9</i>		
Other						
TOTAL				<i>98.9</i>		

POSITIONS:

Full-Time						
Part-Time						
Temporary						

ANALYSIS: (Attach a separate page if necessary)

PREPARED BY: _____ PHONE: _____
 DEPARTMENT: _____ DATE: _____
 APPROVED BY: *Chapman Danell* DATE: *2/23/17*