


**SUBJECT:** Approval of completion date extension for contract no. 22-137B, with Dirtworks, Inc., for Lucille Street Culvert Improvements Project.









**AGENDA OF:** September 27, 2022

**ASSEMBLY ACTION:**

Approved under the Consent  
Agenda 9-27-22 

**MANAGER RECOMMENDATION:** Present to the Assembly for consideration.

**APPROVED BY MICHAEL BROWN, BOROUGH MANAGER:** 

Route To:	Department/Individual	Initials	Remarks
	Originator - C. Branham	Cole Branham	 Digitally signed by Cole Branham Date: 2022.09.13 11:52:14-08'00'
	Project Management Division Manager	Alex Senta	 Digitally signed by Alex Senta DN: cn=Alex Senta, email=ASenta@matn.gov, c=US Serial: OU=Project Management Users, OU=Capital Projects Users, OU=DSU Users, OU=MSB Users, DC=matn, DC=matn.gov, DC=us Date: 2022.09.13 12:26:12-08'00'
	Public Works Director		
	Purchasing Officer		
	Finance Director		
	Borough Attorney		
	Borough Clerk		

**ATTACHMENT (S):** Fiscal Note: Yes \_\_\_\_\_ No   X  

**SUMMARY STATEMENT:** On June 7, 2022, the Assembly authorized the award of contract no. 22-137B, Lucille Street Culvert Improvements Project, to Dirtworks, Inc. The contract expiration date is October 31, 2022.

The project has been delayed due to manufacturer lead time on the 72-inch diameter pipe and utility relocation delays due to weather. This extension will allow the contractor to substantially complete the project this fall and achieve final completion next construction season.

The Administration requests approval of Substantial and Final Completion date extensions for contract no. 22-137B, to October 31, 2022, and June 30, 2023, to allow the contractor time to complete the remaining work needed for this project. All other terms of the agreement remain unchanged.

**RECOMMENDATION OF ADMINISTRATION:** Approve this legislation.